

NDRRMF Monitoring and Evaluation

Date of Implementation: Reporting as of June 30, 2017

Agency/Office: National Irrigation Administration (NIA)

NAME OF PROJECT/COMPONENTS		LOCATION	TOTAL PROJECT COST (P)	AMOUNT		IMPLEMENTATION STATUS				IMPLEMENTATION STATUS	ACTIONS TAKEN/ RECOMMENDATIONS
						PHYSICAL		FINANCIAL			
				QRF	NDRRM FUND	TARGET	ACTUAL	TARGET	ACTUAL		
	CAR										
1	Lagangilang CIS	Lagangilang, Abra	3,000,000.00		3,000,000.00	-	8.00	-	8.00	On going	
2	West Apayao Abulog Irrigation System	Apayao and Cagayan	10,000,000.00		10,000,000.00	5.00	100.00	5.00	100.00	Completed	
3	Abiang CIS (Atok)	Atok, Benguet	900,000.00		900,000.00	-	7.00	-	7.00	On-going	
4	Abiang CIS (Kapangan)	Kapangan, Benguet	800,000.00		800,000.00	-	6.00	-	6.00	On-going	
5	Aguyad CIS	Tuba, Benguet	500,000.00		500,000.00	14.00	7.00	14.00	7.00	On-going	
6	Baloc Lubesal CIS	Kapangan, Benguet	1,000,000.00		1,000,000.00	-	8.00	-	8.00	On-going	
7	Bobok Bisal CIS	Bokod, Benguet	500,000.00		500,000.00	-	5.00	-	5.00	On-going	
8	Botique CIS	Buguias, Benguet	1,000,000.00		1,000,000.00	-	6.00	-	6.00	On-going	
9	Cabiten CIS	Mankayan, Benguet	500,000.00		500,000.00	7.38	7.00	7.38	7.00	On-going	
10	Cabiten Dupi CIS	Mankayan, Benguet	500,000.00		500,000.00	9.51	7.00	9.51	7.00	On-going	
11	Gadang CIS	Kapangan, Banguet	800,000.00		800,000.00	-	6.00	-	6.00	On-going	
12	Kaulaan CIS	Buguias, Benget	1,000,000.00		1,000,000.00	-	10.00	-	10.00	On-going	
13	Ligligan CIS	Bakun, Benguet	1,000,000.00		1,000,000.00	-	6.00	-	6.00	On-going	
14	Lumandi CIS	Tuba, Banguet	1,000,000.00		1,000,000.00	15.00	38.00	15.00	38.00	On going	
15	Modayan CIS	Buguias, Benget	1,000,000.00		1,000,000.00	-	6.00	-	6.00	On going	
16	Naguey Pasdong CIS	Atok, Benguet	1,000,000.00		1,000,000.00	-	6.00	-	6.00	On going	
17	Sebang CIS	Buguias, Benget	1,000,000.00		1,000,000.00	4.26	6.00	4.26	6.00	On going	
18	Liwo Chaya CIS	Mayoyao, Ifugao	1,500,000.00		1,500,000.00	65.00	100.00	65.00	100.00	On going	
19	Upper Chico River IS	Tabuk and Pinukpuk	21,000,000.00		21,000,000.00	27.00	41.00	27.00	41.00	On going	
20	Chotar CIS	Tinglayan, Kalinga	3,000,000.00		3,000,000.00	20.00	70.00	20.00	70.00	On going	
21	Limos Sidog CIS	Pinukpuk, Kalinga	3,000,000.00		3,000,000.00	20.00	25.00	20.00	25.00	On going	
22	Baccong Talikud CIS	Bauko, Mt. Province	500,000.00		500,000.00	5.00	20.00	5.00	20.00	On going	
23	Bawet Saguidan CIS	Besao, Mt. Province	500,000.00		500,000.00	5.00	60.00	5.00	60.00	On going	
24	Lebdan Banguitan CIS	Besao, Mt. Province	1,000,000.00		1,000,000.00	5.00	100.00	5.00	100.00	On going	
25	Mabileng Oliwek CIS	Sagada, Mt. Province	1,000,000.00		1,000,000.00	5.00	-	5.00	-	On going	
26	Maligcong CIS	Bontoc, Mt. Province	1,000,000.00		1,000,000.00	5.00	20.00	5.00	20.00	On going	
27	Sadanga Tamdagan CIS	Sadanga, Mt. Province	1,000,000.00		1,000,000.00	5.00	-	5.00	-	On going	
28	Sadanga Upland CIS	Sadanga, Mt. Province	1,000,000.00		1,000,000.00	5.00	20.00	5.00	20.00	On going	
29	Monamon Sur CIS	Bauko, Mt. Province	1,000,000.00		1,000,000.00	5.00	15.00	5.00	15.00	On going	
	Total for CAR	PhP	61,000,000.00		61,000,000.00	14.82	43.11	14.82	43.11		
	Region 1										
30	North Main Canal & Pasuquin River	Vintar, Ilocos Norte	200,000.00		200,000.00	100.00	100.00	100.00	100.00	completed (FAW)	FAW-Force Account Work
31	Laoag-Vintar RIS	Vintar, Ilocos Norte	50,000.00		50,000.00	100.00	100.00	100.00	100.00	completed (FAW)	
32	Dingras RIS	Dingras, Ilocos Norte	280,000.00		280,000.00	100.00	100.00	100.00	100.00	completed (FAW)	
33	Nueva Era RIS	Nueva Era, Ilocos Norte	100,000.00		100,000.00	100.00	100.00	100.00	100.00	completed (FAW)	
34	Solsona RIS	Solsona, Ilocos Norte	40,000.00		40,000.00	100.00	100.00	100.00	100.00	completed (FAW)	
35	Lingsat CIS	Bantay, Ilocos Sur	10,000,000.00		10,000,000.00					Awarding on process	Fastrack awarding

NAME OF PROJECT/COMPONENTS		LOCATION	TOTAL PROJECT COST (P)	AMOUNT		IMPLEMENTATION STATUS				IMPLEMENTATION STATUS	ACTIONS TAKEN/ RECOMMENDATIONS
						PHYSICAL		FINANCIAL			
				QRF	NDRRM FUND	TARGET	ACTUAL	TARGET	ACTUAL		
36	Nancavitian CIS	Sinait, Ilocos Sur	10,000,000.00		10,000,000.00	15.00	16.30	15.00	16.30	On-going	Fastrack completion, End of Dec 2017
37	Bacnotan CIS	Bacnotan, La Union	50,000,000.00		50,000,000.00	25.00	30.00	25.00	30.00	On-going	Fastrack completion, End of Dec 2017
38	Bued #1 CIS	Rosario, La Union	500,000.00		500,000.00	75.00	90.00	90.00	78.00	ongoing (FAW)	
39	Ambalite Weste CIS	Pugo, La Union	200,000.00		200,000.00	100.00	100.00	100.00	100.00	completed (FAW)	
40	Agno Sinocalan RIS	Mangaldan, San Manuel,	39,500,000.00		39,500,000.00					For bidding schedule	Fastrack procurement
41	Ambayoan RIS	San Nicolas, Pangasinan	5,000,000.00		5,000,000.00					For bidding schedule	Fastrack procurement
42	Dipalo RIS	San Quintin, Pangasinan	5,830,000.00		5,830,000.00					For bidding schedule	Fastrack procurement
43	San Fabian RIS	San Fabian ans San Jacinto,	21,000,000.00		21,000,000.00					For bidding schedule	Fastrack procurement
44	Lower Agno RIS	Rosales and Sto. Tomas,	7,000,000.00		7,000,000.00					For bidding schedule	Fastrack procurement
45	Batiarao Small Farm Reservoir (SFR)	Batiarao, Anda, Pangasinan	3,000,000.00		3,000,000.00	100.00	100.00	100.00	100.00	Completed	
46	Bisocol CIP	Bisocol, Alaminos City,	1,000,000.00		1,000,000.00					for bidding schedule	Fastrack procurement
47	Estanza CIS	Bolinao, Pangasinan	1,500,000.00		1,500,000.00					for bidding schedule	Fastrack procurement
48	Palamis Dam	Palamis, Alaminos City,	2,500,000.00		2,500,000.00					for bidding schedule	Fastrack procurement
49	Alos Conconig CIS	Alos, Alaminos City,	3,000,000.00		3,000,000.00					for bidding schedule	Fastrack procurement
50	Batong Baket CIS	Infanta, Pangasinan	1,000,000.00		1,000,000.00					for bidding schedule	Fastrack procurement
51	Awile Introsion Dam CIS	Awile, Anda, Pangasinan	1,000,000.00		1,000,000.00					Awarding on process	Fastrack awarding
52	Upper Banila CIS	Umingan, Pangasinan	5,000,000.00		5,000,000.00					Awarding on process	Fastrack awarding
53	Principal CIS	Natividad, Pangasinan	5,000,000.00		5,000,000.00	60.00	61.46	60.00	61.46	On-going	Fastrack completion, End of
	Total for Region 1	PhP	172,700,000.00		172,700,000.00	12.30	13.91	12.35	13.88		Rectified
	MARIIS										
54	Division I	Cordon, Santiago City,	16,447,097.00		16,447,097.00	70.00	31.68			On going	
55	Division III	Aurora, San Manuel &	11,790,720.00		11,790,720.00	72.74	76.73			On going	
56	Division IV	Centro I, Reina Mercedes	3,500,000.00		3,500,000.00	70.00	25.00	-	15.00	On going	
	Total for MARIIS	PhP	31,737,817.00		31,737,817.00	71.02	47.68	-	1.65		
	Region 3										
57	Amro RIS	Casiguran, Aurora	20,000,000.00		20,000,000.00	25.00	30.00	20.00	15.00	On going	
58	Calabgan CIS	Casiguran, Aurora	5,000,000.00		5,000,000.00	33.00	100.00	30.00	90.00	On going	
59	Diamanen CIS	Dipaculao, Aurora	5,000,000.00		5,000,000.00	33.00	85.00	30.00	15.00	On going	
60	Diagyan CIS	Dilasag, Aurora	500,000.00		500,000.00	50.00	50.00	40.00	-	On going	
61	Conversion CIS	Pantabangan, Nueva Ecija	10,000,000.00		10,000,000.00	29.00	20.00	25.00	15.00	On going	
62	Bagting CIS	Gabaldon, Nueva Ecija	15,000,000.00		15,000,000.00	29.00		25.00	-	Just Bidded	
63	Inasan CIS	Gabaldon, Nueva Ecija	10,000,000.00		10,000,000.00	29.00	20.00	25.00	15.00	On going	
64	Parang Bugnan CIS	Gabaldon, Nueva Ecija	15,000,000.00		15,000,000.00	33.00	20.00	30.00	15.00	On going	
65	Tagumpay Bagong Sikat CIS	Gabaldon, Nueva Ecija	35,000,000.00		35,000,000.00	29.00	15.00	25.00	15.00	On going	
66	Tabasaca CIS	Gabaldon, Nueva Ecija	15,000,000.00		15,000,000.00	29.00		25.00	-	On going	
67	Ted-Ted-Te Ling It CIS	Laur, Nueva Ecija	20,000,000.00		20,000,000.00	22.00	20.00	20.00	15.00	On going	
68	Calaanan CIS	Bongabon, Nueva Ecija	35,000,000.00		35,000,000.00	22.00	20.00	20.00	15.00	On going	
69	Purac Gumain RIS (PGRIS)	Floridablanca/ Lubao/	6,500,000.00		6,500,000.00	33.00	15.00	30.00	15.00	On going	
70	Pampanga Delta RIS (PDRIS)	Arayat/ Sta. Ana/ San Luis/	10,600,000.00		10,600,000.00	29.00	15.00	25.00	15.00	On going	
71	Colo Layac Balsic RIS (CLBRIS)	Dinalupihan/ Hermosa,	6,700,000.00		6,700,000.00	33.00	15.00	30.00	15.00	On going	
72	Sikuako/ Calulut 1 CIsS	San Fernando, Pampanga	200,000.00		200,000.00					FAW	
73	San Pedro II CIS	Magalang, Pampanga	1,000,000.00		1,000,000.00	67.00	10.00	30.00	-	On going	

[illegible]