



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2022 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																					
Operating Subsidy	7,325,030	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.33
Operation and Maintenance of NIS Pump Irrigation Systems	221,390	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00
Total for GENERAL ADMINISTRATION AND SUPPORT	7,546,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																					
Establishment of Farmland GIS	95,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	40.34
Feasibility Study & Detailed Engineering (FSDE)	988,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	53.66
and Pre-Engineering Activities of Various Projects																					
Irrigation Management Transfer Support	183,884	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.03
Services (IMTSS)																					
Payment for ROW, Completion Works and Unpaid	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims Damages of Completed Projects																					
Total for SUPPORT TO OPERATIONS	1,298,216	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																					
PROGRAM 1: Irrigation Systems Restoration Program	10,667,371	-	10,944	179.78	278.15	36.32	776	-	19.96	94.08	-	10,405	200.45	376.56	35.90	868	-	26.75	81.89	98.68	96.82
Sub-Program 1: National Irrigation Systems	10,078,066	-	10,944	172.16	209.01	1.54	475	-	19.96	94.08	-	10,405	195.12	310.86	1.30	528	-	26.75	81.89	98.60	96.71
Sub-Program 2: Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	297	-	-	-	-	-	5.33	64.71	34.60	337	-	-	-	100.00	98.51
Sub-Program 3: Other Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	-	-	-	-	0.99	-	3	-	-	-	100.00	99.88
PROGRAM 2: Irrigation Systems Development Program	11,971,139	24,460	1,524	-	6.99	-	17	-	-	-	27,044	1,174	-	6.06	-	9	-	-	-	90.38	87.06
Sub-Program 1: New Irrigation Systems	2,670,000	1,375	-	-	-	-	-	-	-	-	4,809	-	-	-	-	-	-	-	-	91.49	87.87
Sub-Program 2: Establishment of Pump Irrigation Systems	2,388,154	12,501	760	-	-	-	-	-	-	-	12,239	760	-	-	-	-	-	-	-	100.00	95.04
Sub-Program 3: Small Reservoir Irrigation Projects	2,438,474	1,180	-	-	-	-	-	-	-	-	792	-	-	-	-	-	-	-	-	62.55	61.66
Sub-Program 4: Special Irrigation Projects	3,671,498	7,824	-	-	-	-	-	-	-	-	7,607	45	-	-	-	-	-	-	-	99.99	96.84
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	803,013	1,580	764	-	6.99	-	17	-	-	-	1,596	369	-	6.06	-	9	-	-	-	98.66	93.03
Total for OPERATIONS	22,638,510	24,460	12,468	179.78	285.14	36.32	793	-	19.96	94.08	27,044	11,579	200.45	382.63	35.90	877	-	26.75	81.89	94.29	91.66
OTHER SOURCES																					
SPECIAL PROVISION																					
Total for SPECIAL PROVISION	1,493,017	1,358	379	10.12	16.91	-	61	-	33.76	-	1,318	139	11.58	15.89	-	45	-	31.62	-	95.65	92.86
GRAND TOTAL	32,976,163	25,818	12,847	189.90	302.05	36.32	854	-	53.72	94.08	28,362	11,718	212.03	398.51	35.90	922	-	58.38	81.89	94.36	91.73

System Generated by Online Physical and Financial Accomplishment Information System

Prepared by:

ENGR. FERDINAND G. SALES
Acting Department Manager, Corporate Planning Services


Reviewed by:

ENGR. EUSEBIO S. VILLAMANTO
Acting Department Manager, Operations Department

Approved by:

ENGR. REYNE B. UGAY
Acting Department Manager, Engineering Department

ENGR. EDUARDO EDDIE G. GUILLEN
Administrator



PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT											
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)	
GENERAL ADMINISTRATION AND SUPPORT																						
Operating Subsidy	7,325,030	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	19.33	
Operation and Maintenance of NIS Pump Irrigation Systems	221,390	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	
Total for GENERAL ADMINISTRATION AND SUPPORT	7,546,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
SUPPORT TO OPERATIONS																						
Establishment of Farmland GIS	95,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	40.34	
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	988,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	53.66	
Irrigation Management Transfer Support Services (IMTSS)	183,884	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.03	
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Total for SUPPORT TO OPERATIONS	1,298,216	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
OPERATIONS																						
PROGRAM 1: Irrigation Systems Restoration Program	10,667,371	-	10,944	179.78	278.15	36.32	776	-	19.96	94.08	-	10,405	200.45	376.56	35.90	868	-	26.75	81.89	98.68	96.82	
Sub-Program 1: National Irrigation Systems	10,078,066	-	10,944	172.16	209.01	1.54	475	-	19.96	94.08	-	10,405	195.12	310.86	1.30	528	-	26.75	81.89	98.60	96.71	
Restoration of National Irrigation Systems	4,255,574	-	10,930	-	-	-	-	-	-	-	-	10,391	39.00	28.41	-	23	-	6.04	-	100.00	98.70	
Agos RIS Improvement Project	50,000	-	14	-	-	-	-	-	-	-	-	14	-	-	-	-	-	-	-	100.00	96.40	
Mindanao Irrigation Development Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Climate Change Adaptation Works (National Systems)	1,821,956	-	-	-	-	-	-	-	-	-	-	-	-	0.61	-	7	-	-	-	97.76	92.09	
Repair of National Irrigation Systems	3,601,036	-	-	172.16	209.01	1.54	475	-	0.26	-	-	-	156.12	281.84	1.30	495	-	0.46	-	100.00	99.24	
Improvement of Service Roads in National Irrigation Systems	249,500	-	-	-	-	-	-	-	19.70	94.08	-	-	-	-	-	3	-	20.25	81.89	100.00	98.77	
Sub-Program 2: Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	297	-	-	-	-	-	5.33	64.71	34.60	337	-	-	-	100.00	98.51	
Repair of Communal Irrigation Systems	476,525	-	-	7.62	68.18	34.78	297	-	-	-	-	-	5.33	64.71	34.60	337	-	-	-	100.00	98.51	
Sub-Program 3: Other Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	-	-	-	-	0.99	-	3	-	-	-	100.00	99.88	
Repair of Pump Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	-	-	-	-	0.99	-	3	-	-	-	100.00	99.88	
PROGRAM 2: Irrigation Systems Development Program	11,971,139	24,460	1,524	-	6.99	-	17	-	-	-	27,044	1,174	-	6.06	-	9	-	-	-	90.38	87.06	
Sub-Program 1: New Irrigation Systems	2,670,000	1,375	-	-	-	-	-	-	-	-	4,809	-	-	-	-	-	-	-	-	91.49	87.87	
Ilocos Norte -Ilocos Sur-Abra Irrigation Project	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
Ilocos Sur Transbasin Project (ISTP)	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00	
	960,000	931	-	-</																		



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2022 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET										ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Tanjay-Bais River IP	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	96.51	88.33
Bantayan Irrigation Project, Northern Samar	35,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	99.94
Manat NIP	128,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.77
Upper Saug River Irrigation Project	72,000	244	-	-	-	-	-	-	-	-	573	-	-	-	-	-	-	-	-	100.00	64.87
Kabulnan II Multi-Purpose Irrigation Power Project	10,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	82.67
Lebak Integrated Irrigation Project	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Upi Integrated River Irrigation Project	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	98.16
Libang Irrigation Project	150,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Ditsaan-Ramain River Irrigation Project	50,000	200	-	-	-	-	-	-	-	-	193	-	-	-	-	-	-	-	-	100.00	100.00
Sub-Program 2: Establishment of Pump Irrigation Systems	2,388,154	12,501	760	-	-	-	-	-	-	-	12,239	760	-	-	-	-	-	-	-	100.00	95.04
Alfonso Lista Pump Irrigation Project	190,000	1,500	-	-	-	-	-	-	-	-	1,500	-	-	-	-	-	-	-	-	100.00	100.00
Nassiping Pump Irrigation Project	150,000	861	-	-	-	-	-	-	-	-	861	-	-	-	-	-	-	-	-	100.00	93.50
Chico River Pump Irrigation Project	673,601	7,700	-	-	-	-	-	-	-	-	7,541	-	-	-	-	-	-	-	-	100.00	88.35
Solar Power-Driven Pump Irrigation Projects	1,294,154	1,947	760	-	-	-	-	-	-	-	1,845	760	-	-	-	-	-	-	-	100.00	97.66
Electric/Fuel Power-Driven Pump Irrigation Projects	80,399	493	-	-	-	-	-	-	-	-	493	-	-	-	-	-	-	-	-	100.00	100.00
Sub-Program 3: Small Reservoir Irrigation Projects	2,438,474	1,180	-	-	-	-	-	-	-	-	792	-	-	-	-	-	-	-	-	62.55	61.66
Bayaoas Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.30	82.92
Dumoloc Small Reservoir Irrigation Project	445,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	83.38
Sulvec Small Reservoir Irrigation Project	151,360	300	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	99.97	85.18
Marimay Small Reservoir Irrigation Project, Apayao	150,000	450	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.83	40.05
Bulo Small Reservoir Irrigation Project	5,000	-	-	-	-	-	-	-	-	-	165	-	-	-	-	-	-	-	-	100.00	100.00
Bayabas Small Reservoir Irrigation Project	350,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	12.00	47.39
Balbalungao Small Reservoir Irrigation Project	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Macalelon Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	197	-	-	-	-	-	-	-	-	98.85	95.72
Ibato-Iraan Small Reservoir Irrigation Project	35,114	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	88.21
Bagtingon Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	68.06	53.88
IBINGAN Small Reservoir Irrigation Project	50,000	255	-	-	-	-	-	-	-	-	255	-	-	-	-	-	-	-	-	34.15	24.59
Bayuyan Small Reservoir Irrigation Project	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	17.82	15.93
Cabano Small Reservoir Irrigation Project	200,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	34.33	6.44
Hibale Small Reservoir Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.99	4.78
Mabini-Cayacay Small Reservoir Irrigation Project	52,000	95	-	-	-	-	-	-	-	-	95	-	-	-	-	-	-	-	-	96.86	95.65
Calunasan Small Reservoir Irrigation Project	50,000	80	-	-	-	-	-	-	-	-	80	-	-	-	-	-	-	-	-	96.16	95.31
Tulunan Small Reservoir Irrigation Project	150,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Sub-Program 4: Special Irrigation Projects	3,671,498	7,824	-	-	-	-	-	-	-	-	7,607	45	-	-	-	-	-	-	-	99.99	96.84
Small Irrigation Projects (SIP)	3,661,498	7,809	-	-	-	-	-	-	-	-	7,592	45	-	-	-	-	-	-	-	99.99	96.87
Didungol Small Irrigation Project	10,000	15	-	-	-	-	-	-	-	-	15	-	-	-	-	-	-	-	-	100.00	86.43
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	803,013	1,580	764	-	6.99	-	17	-	-	-	1,596	369	-	6.06	-	9	-	-	-	98.66	93.03
Comprehensive Agrarian Reform Program-Irrigation	803,013	1,580	764	-	6.99	-	17	-	-	-	1,596	369	-	6.06	-	9	-	-	-	98.66	93.03
Component (CARP-IC)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for OPERATIONS	22,638,510	24,460	12,468	179.78	285.14	36.32	793	-	19.96	94.08	27,044	11,579	200.45	382.63	35.90	877	-	26.75	81.89	94.29	91.66



Republic of the Philippines
OFFICE OF THE PRESIDENT
NATIONAL IRRIGATION ADMINISTRATION
CENTRAL OFFICE



CY 2022 IRRIGATION PROGRAM
STATUS REPORT ON ACCOMPLISHMENT
AS OF DECEMBER 31, 2024

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET									ACCOMPLISHMENT										
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	COCONET (sq. m.)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
OTHER SOURCES																					
SPECIAL PROVISION																					
Capacity Building Transition Activities	159,069	-	-	-	-	-	-	-	-	-										-	8.89
Climate Change Adaptation Works (Communal Systems)	62,000	-	-	-	-	-	-	-	-	-										100.00	93.99
Climate Change Adaptation Works (National Systems)	180,000	-	-	-	-		-		-											100.00	100.00
Electric/Fuel Power-Driver Pump Irrigation Projects	10,000	50	-	-	-	-	-	-	-	-	50									100.00	100.00
Solar Power-Driven Pump Irrigation Projects	60,000	116	-	-	-	-	-	-	-	-	76									71.67	72.00
Sulvec Small Reservoir Irrigation Project	40,000	-	-	-	-	-	-	-	-	-										#N/A	#N/A
Quipot Irrigation Project	100,000	-	-			-		-	-	-										100.00	99.98
Repair of Communal Irrigation Systems	72,800			0.12	0.32		42						0.12	0.70		25				100.00	100.00
Repair of National Irrigation Systems	246,405	-	-	10.00	16.59	-	19	-	13.95	-		10	11.46	15.19		19		14.55		100.00	98.75
Restoration of Communal Irrigation Systems	50,000	-	250	-	-	-	-	-	-	-										89.05	53.10
Restoration of National Irrigation Systems	59,067		129									129								100.00	100.00
Payment for ROW, Completion Works and Unpaid Claims	23,677																			-	-
Damages of Completed Projects																					
Improvement of Service Roads in National Irrigation Systems	170,000	-	-	-	-	-	-	-	19.81	-						1		17.07		100.00	97.32
Marimay Small Reservoir Irrigation Project, Apayao	30,000	-	-	-	-	-	-	-	-	-										100.00	100.00
Balbalungao Small Reservoir Irrigation Project	130,000	-	-	-	-	-	-	-	-	-										100.00	100.00
Bonot-Bonot Small Reservoir Irrigation Project	50,000	-	-	-	-	-	-	-	-	-										#N/A	#N/A
Hibulungan Small Reservoir Irrigation Project	50,000	1,192	-	-	-	-	-	-	-	-	1,192									#N/A	#N/A
Total for SPECIAL PROVISION	1,493,017	1,358	379	10.12	16.91	-	61	-	33.76	-	1,318	139	11.58	15.89	-	45	-	31.62	-	95.65	92.86
GRAND TOTAL	32,976,163	25,818	12,847	189.90	302.05	36.32	854	-	53.72	94.08	28,362	11,718	212.03	398.51	35.90	922	-	58.38	81.89	94.36	91.73