

CY 2022 Irrigation Program
Status Report on Accomplishment
As of June 30, 2023

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																			
Operating Subsidy	7,325,030	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.74
Operation and Maintenance of NIS Pump Irrigation Systems	221,390	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	94.88
Total for GENERAL ADMINISTRATION AND SUPPORT	7,546,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																			
Establishment of Farmland GIS	95,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	34.38
Feasibility Study & Detailed Engineering (FSDE)	980,860	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	20.85
and Pre-Engineering Activities of Various Projects																			
Irrigation Management Transfer Support Services (IMTSS)	183,884	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	42.62
Payment for ROW, Completion Works and Unpaid	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Claims Damages of Completed Projects																			-
Total for SUPPORT TO OPERATIONS	1,290,656	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																			
PROGRAM 1: Irrigation Systems Restoration Program	10,742,248	-	10,969	176.58	282.32	36.32	777	19.96	94.08	-	9,096	192.70	366.43	35.24	829	26.75	78.78	93.42	79.70
Sub-Program 1: National Irrigation Systems	10,152,943	-	10,969	168.96	212.90	1.54	476	19.96	94.08	-	9,096	187.37	301.22	1.30	495	26.75	78.78	93.10	79.14
Sub-Program 2: Communal Irrigation Systems	476,525	-	-	7.62	68.46	34.78	297	-	-	-	-	5.33	64.22	33.94	331	-	-	98.72	90.79
Sub-Program 3: Other Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	-	-	-	0.99	-	3	-	-	100.00	83.50
PROGRAM 2: Irrigation Systems Development Program	11,976,139	24,493	1,524	-	6.99	-	17	-	-	21,159	1,085	213.56	139.10	2.98	1,785	8.31	356.30	79.28	66.45
Sub-Program 1: New Irrigation Systems	2,675,000	1,375	-	-	-	-	-	-	-	1,862	-	104.57	69.12	-	867	-	355.00	77.86	67.86
Sub-Program 2: Establishment of Pump Irrigation Systems	2,388,154	12,534	760	-	-	-	-	-	-	11,327	677	107.79	23.68	-	573	8.31	-	96.86	84.25
Sub-Program 3: Small Reservoir Irrigation Projects	2,438,474	1,180	-	-	-	-	-	-	-	309	-	-	-	-	-	-	-	41.58	32.71
Sub-Program 4: Special Irrigation Projects	3,671,498	7,824	-	-	-	-	-	-	-	6,176	45	1.20	40.37	2.98	338	-	1.30	89.96	72.54
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	803,013	1,580	764	-	6.99	-	17	-	-	1,485	363	-	5.93	-	7	-	-	97.43	83.50
Total for OPERATIONS	22,718,387	24,493	12,493	176.58	289.31	36.32	794	19.96	94.08	21,159	10,181	406.25	505.53	38.22	2,614	35.06	435.08	85.97	72.72
OTHER SOURCES																			
SPECIAL PROVISION	1,434,979	1,358	379	10.12	16.91	-	72	33.76	-	859	10	11.58	9.01	-	17	30.98	-	73.27	48.19
Total for OTHER SOURCES	1,434,979	1,358	379	10.12	16.91	-	72	33.76	-	859	10	11.58	9.01	-	17	30.98	-	73.27	48.19
GRAND TOTAL	32,990,442	25,851	12,872	186.70	306.22	36.32	866	53.72	94.08	22,018	10,191	417.83	514.54	38.22	2,631	66.04	435.08	85.28	71.38

System Generated by Online Physical and Financial Information System

Prepared by:

EDILBERTO L. CHAVEZ

Acting Information Technology Officer II, DMNOS-MID

Noted by:

ROGELIA C. DELA TORRE

Manager, Corporate Planning Services

SUSSIE T. TANIEGRA

Manager, Management Information Division

CY 2022 Irrigation Program
Status Report on Accomplishment
As of June 30, 2023

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
GENERAL ADMINISTRATION AND SUPPORT																			
Operating Subsidy	7,325,030	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Operation and Maintenance of NIS Pump Irrigation Systems	221,390	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	6.74
																		-	94.88
Total for GENERAL ADMINISTRATION AND SUPPORT	7,546,420	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SUPPORT TO OPERATIONS																			
Establishment of Farmland GIS	95,912	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Feasibility Study & Detailed Engineering (FSDE) and Pre-Engineering Activities of Various Projects	980,860	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	34.38
																		-	20.85
Irrigation Management Transfer Support Services (IMTSS)	183,884	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	42.62
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Total for SUPPORT TO OPERATIONS	1,290,656	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
OPERATIONS																			
PROGRAM 1: Irrigation Systems Restoration Program	10,742,248	-	10,969	176.58	282.32	36.32	777	19.96	94.08	-	9,096	192.70	366.43	35.24	829	26.75	78.78	93.42	79.70
Sub-Program 1: National Irrigation Systems	10,152,943	-	10,969	168.96	212.90	1.54	476	19.96	94.08	-	9,096	187.37	301.22	1.30	495	26.75	78.78	93.10	79.14
Restoration of National Irrigation Systems	4,255,574	-	10,955	-	-	-	-	-	-		9,096	39.00	23.17		16	6.04		95.89	80.98
Agos RIS Improvement Project	50,000	-	14	-	0.69	-	1	-	-									85.44	82.66
Mindanao Irrigation Development Project	100,000	-	-	-	-	-	-	-	-									-	-
Climate Change Adaptation Works (National Systems)	1,896,833	-	-	-	-	-	-	-	-				0.61		7			80.67	57.08
Repair of National Irrigation Systems	3,601,036	-	-	168.96	212.21	1.54	475	0.26	-			148.37	277.44	1.30	469	0.46		98.69	89.70
Improvement of Service Roads in National Irrigation Systems	249,500	-	-	-	-	-	-	19.70	94.08						3	20.25	78.78	98.26	94.08
Sub-Program 2: Communal Irrigation Systems	476,525	-	-	7.62	68.46	34.78	297	-	-	-	-	5.33	64.22	33.94	331	-	-	98.72	90.79
Repair of Communal Irrigation Systems	476,525	-	-	7.62	68.46	34.78	297	-	-			5.33	64.22	33.94	331			98.72	90.79
Sub-Program 3: Other Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-	-	-	-	0.99	-	3	-	-	100.00	83.50
Repair of Pump Irrigation Systems	112,780	-	-	-	0.96	-	4	-	-				0.99		3			100.00	83.50
PROGRAM 2: Irrigation Systems Development Program	11,976,139	24,493	1,524	-	6.99	-	17	-	-	21,159	1,085	213.56	139.10	2.98	1,785	8.31	356.30	79.28	66.45
Sub-Program 1: New Irrigation Systems	2,675,000	1,375	-	-	-	-	-	-	-	1,862	-	104.57	69.12	-	867	-	355.00	77.86	67.86
Ilocos Norte -Ilocos Sur-Abra Irrigation Project	10,000	-	-	-	-	-	-	-	-									100.00	65.83
ILOCOS SUR TRANSBASIN PROJECT (ISTP)	10,000	-	-	-	-	-	-	-	-									98.38	77.67
Lower Agno River Irrigation System Improvement Project	960,000	931	-	-	-	-	-	-	-	820		104.57	69.12		866		355.00	100.00	100.00
Lower Apayao River Irrigation Project (LARIP), Apayao	5,000	-	-	-	-	-	-	-	-									82.46	82.46
DIBULUAN RIVER IRRIGATION PROJECT	70,000	-	-	-	-	-	-	-	-	300								100.00	83.48
TUMAUINI RIVER MULTI PURPOSE PROJECT	155,000	-	-	-	-	-	-	-	-									20.49	29.06
Balog-Balog Multipurpose Project Phase II	800,000	-	-	-	-	-	-	-	-	688								56.63	47.66
Upper Gumain Irrigation Project	50,000	-	-	-	-	-	-	-	-	54					1			100.00	100.00

**CY 2022 Irrigation Program
Status Report on Accomplishment
As of June 30, 2023**

[illegible]

CY 2022 Irrigation Program
Status Report on Accomplishment
As of June 30, 2023

PROJECT	ALLOCATION (P'000)	PHYSICAL TARGET								ACCOMPLISHMENT									
		NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	NEW	RESTO	Canals (km.)	Canal Lining (km.)	HDPE (km.)	Structures (Unit)	Concrete Road (km)	Gravel (km)	PHY (%)	FIN (%)
Sub-Program 4: Special Irrigation Projects	3,671,498	7,824	-	-	-	-	-	-	-	6,176	45	1.20	40.37	2.98	338	-	1.30	89.96	72.54
Small Irrigation Projects (SIP)	3,661,498	7,809	-	-	-	-	-	-	-	6,161	45	1.20	40.37	2.98	338	-	1.30	89.93	72.57
Didungol Small Irrigation Project	10,000	15	-	-	-	-	-	-	-	15	-	-	-	-	-	-	-	100.00	60.55
Sub-Program 5: Extension/Expansion Irrigation Systems	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-Program 6: Other Irrigation Projects	803,013	1,580	764	-	6.99	-	17	-	-	1,485	363	-	5.93	-	7	-	-	97.43	83.50
Comprehensive Agrarian Reform Program- Irrigation Component (CARP-IC)	803,013	1,580	764	-	6.99	-	17	-	-	1,485	363	-	5.93	-	7	-	-	97.43	83.50
Total for OPERATIONS	22,718,387	24,493	12,493	176.58	289.31	36.32	794	19.96	94.08	21,159	10,181	406.25	505.53	38.22	2,614	35.06	435.08	85.97	72.72
OTHER SOURCES																			
SPECIAL PROVISION																			
Capacity Building Transition Activities	101,031	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Climate Change Adaptation Works (Communal Systems)	62,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	98.92	24.26
Climate Change Adaptation Works (National Systems)	180,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	100.00	100.00
Electric/Fuel Power-Driver Pump Irrigation Projects	10,000	50	-	-	-	-	-	-	-	50	-	-	-	-	-	-	-	100.00	86.87
Solar Power-Driven Pump Irrigation Projects	60,000	116	-	-	-	-	-	-	-	36	-	-	-	-	-	-	-	59.06	51.09
Sulvec SRIP	40,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	40.33	22.48
Quipot Irrigation Project	100,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	63.20	37.21
Repair of Communal Irrigation Systems	72,800	-	-	0.12	0.32	-	53	-	-	-	-	0.12	0.34	-	6	-	-	69.41	29.52
Repair of National Irrigation Systems	246,405	-	-	10.00	16.59	-	19	13.95	-	-	10	11.46	8.67	-	10	14.38	-	77.84	58.86
Restoration of Communal Irrigation Systems	50,000	-	250	-	-	-	-	-	-	-	-	-	-	-	-	-	-	34.32	5.73
Restoration of National Irrigation Systems	59,067	-	129	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Payment for ROW, Completion Works and Unpaid Claims Damages of Completed Projects	23,677	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Improvement of Service Roads in National Irrigation Systems	170,000	-	-	-	-	-	-	19.81	-	-	-	-	-	-	1	16.60	-	96.73	87.13
Marimay Small Reservoir Irrigation Project, Apayao	30,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	83.81	37.29
BALBALUNGAO SMALL RESERVOIR IRRIGATION PROJECT	130,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	76.86	-
Bonot-Bonot SRIP	50,000	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	8.31	6.39
Hibulangan SRIP	50,000	1,192	-	-	-	-	-	-	-	773	-	-	-	-	-	-	-	81.55	37.75
Total for SPECIAL PROVISION	1,434,979	1,358	379	10.12	16.91	-	72	33.76	-	859	10	11.58	9.01	-	17	30.98	-	73.27	48.19
GRAND TOTAL	32,990,442	25,851	12,872	186.70	306.22	36.32	866	53.72	94.08	22,018	10,191	417.83	514.54	38.22	2,631	66.04	435.08	85.28	71.38

System Generated by Online Physical and Financial Information System